

Project Name: Eichler Home  
 Location: Santa Rosa, California  
 WetSuit Applicator: Aquastop  
 Year Completed: 2007  
 Square Footage: 3000

An innovative approach to pre-fabbed roofing incorporating panels of ISO insulation laminated to USG's gypsum based roof cover board, Securock, with WetSuit One-Part. The panels were sprayed with a 60 mil WetSuit membrane, stacked on pallets, and dropped shipped to the job site. The panels were simply laid out over the roof deck, butted up, cut where needed, and mechanically fastened with a dab of sealant under the fastener plate. The seams were then stripped in with our reinforcement fabric, Invisilink, and saturated with WetSuit One-Part. Finally, the whole roof received a coat of 20 dry mil high quality acrylic elastomeric. Unfortunately, pictures of the last two steps were not provided.

